COMPLETION REPORT

1	Name of the work	Improvements & construction of CC road Bhuvaneshwari nagara 2nd , 3rd main, 1st, 2nd & 3rd cross road at ward no. 15 Dasarahalli (2nd call)
2	Sanctioned Estimate No. & Date	AE/DD/12/2016-17/12/05/2016 CE/TS/146/16-17 Dt 17.03.2017
3	Head of Account which is chargeable	P. 3085
4	Instrument Order NO. & Date	EE/DD/W.O./109/16-17 Dated 13.1.2017
5	Name Of Contractor	Sri. NAGARAJ HOSUR, #133, 1st Main, 14th Cross, Soundarya Layout, Sidedahalli, Nagasandra post, Bangalore- 560073
6 a	Time Stipulated for Completion of work	3 months
b	Delay in Exculpation of Work	— N/A —
7	Measurement recorded in	5645 P 64 x 72
8	Check Measurement of the Asst	H.M. Parameshwarappa
9	Name of the office/official in charge of the work	E. Rangaswamy
10	a) Asst. Eng/junior Eng	H.M Parameshwarappa
	b) Asst. Exe Engineer	E Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
4,00,000/-	3936132-00	—	63,868=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,